ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್

1. ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 628 (825)
2. ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಎಂ.ಎ. ಗೋಪಾಲಸ್ವಾಮಿ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ)
3. ಉತ್ತರಿಸುವ ದಿನಾಂಕ : 09.03.2021
4. ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ಬೃಹತ್ ಮತ್ತು ಮಧ್ಯಮ ಕೈಗಾರಿಕೆ ಸಚಿವರು

ಕ್ರ.ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
(ಅ)	ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಕೆ.ಐ.ಎ.ಡಿ.ಬಿ. ವತಿಯಿಂದ ಹಾಸನ ಜಿಲ್ಲೆಯಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿರುವ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; ಈ ಕಾಮಗಾರಿಗಳಿಗೆ ಮಂಜೂರಾದ ಅನುದಾನವೆಷ್ಟು; ಖರ್ಚಾದ ಅನುದಾನವೆಷ್ಟು; (ಕಾಮಗಾರಿವಾರು ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)	ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಹಾಸನ ಜಿಲ್ಲೆಯಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ಮತ್ತು ಕಾಮಗಾರಿಗಳನ್ನು ಪಡೆದುಕೊಂಡಿರುವ ಗುತ್ತಿಗೆದಾರರು ಹಾಗೂ ಕಾಮಗಾರಿಗಳ ಪ್ರಸ್ತುತ ಸ್ಥಿತಿಯ ವಿವರಗಳನ್ನು ಅನುಬಂಧದಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ.
(ಆ)	ಈ ಕಾಮಗಾರಿಗಳನ್ನು ಪಡೆದಿರುವ ಗುತ್ತಿಗೆದಾರರು/ಏಜೆನ್ಸಿಗಳ ವಿವರ ನೀಡುವುದು; ಈ ಕಾಮಗಾರಿಗಳು ಪ್ರಸ್ತುತ ಯಾವ ಯಾವ ಹಂತಗಳಲ್ಲಿವೆ; ಕಾಮಗಾರಿಗಳಿಗಾಗಿ ಬಿಡುಗಡೆ ಮಾಡಿರುವ ಅನುದಾನವೆಷ್ಟು; (ಕಾಮಗಾರಿವಾರು ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)	
(ಇ)	ಈ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳು ಕಳಪೆ ಗುಣಮಟ್ಟ ಹೊಂದಿವೆಯೆಂದು ಸಾರ್ವಜನಿಕರಿಂದ ದೂರುಗಳು ಬಂದಿರುವ ಬಗ್ಗೆ ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ; ದೂರುಗಳು ಬಂದಿದ್ದಲ್ಲಿ, ಸದರಿ ಕಾಮಗಾರಿಗಳನ್ನು ನಿರ್ವಹಿಸಿರುವ ಗುತ್ತಿಗೆದಾರರು/ಏಜೆನ್ಸಿಗಳು ಮತ್ತು ಕಾಮಗಾರಿಗಳ ಮೇಲ್ವಿಚಾರಣೆ ವಹಿಸಿರುವ ಅಧಿಕಾರಿಗಳ ವಿರುದ್ಧ ಯಾವ ಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗಿದೆ? (ಪ್ರಕರಣವಾರು ವಿವರ ನೀಡುವುದು)	ಅಂತಹ ಯಾವುದೇ ದೂರುಗಳು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿರುವುದಿಲ್ಲ.

ಸಂಖ್ಯೆ: ಸಿಐ 54 ಐಎಪಿ (ಇ) 2021

(ಜಗದೀಶ ಶೆಟ್ಟರ)

ಬೃಹತ್ ಮತ್ತು ಮಧ್ಯಮ ಕೈಗಾರಿಕೆ ಸಚಿವರು

ಅನುಬಂಧ

KARNATAKA INDUSTRIAL AREAS DEVELOPMENT BOARD, ZONAL OFFICE, HASSAN

Statement showing the details of ongoing developmental works

Name of the Zonal Office: Hassan

Sl No	Name of the contractor	Nature of work	Name of the Industrial Area	Date of work order	Date of commencement & Completion of works	Total Contract Value	Financial Progress (in Rs. & in %)	Remarks
				2017-18				
1	Sri C.K.Annegowdu	Resurfacing of approach road to Break Pressure tank of Major water supply scheme near Kattaya Village, Hassan.	Break Pressure tank of Major water supply scheme near Kattaya Village, Hassan.	IADB/Engg/C.N./142 /12002/ 2017-18 dated:- 14.11.2017	14.11.2017 13.01.2018	7.98	7.615	Work completed
2	Sri Bapuji Constructions	FORMATION OF 18.0 M WIDE ROAD INCLUDING CONSTRUCTION OF DRAINS, RCC PIPE DUCTS FOR ROADS, DECK SLAB CULVERT, SPUR CULVERT, RESURFACING OF EXISTING ROADS & PROVIDING AND LAYING WATER SUPPLY PIPE LINE IN SUBLAYOUT-III AND SUBLAYOUT-IV AT GROWTH CENTRE INDUSTRIAL AREA, HASSAN, HASSAN DISTRICT.	Hassan Growth Centre Industrial Area-Sublayout-III & IV	IADB/Engg/C.N./171 78/16868/ 2017-18 dated:- 30.01.2018	30.01.2018 29.09.2018	998.50 lakhs	84.14 Lakhs	Due to land loosers problem the work was stopped. There was a court case filed at High court of Karnataka vide No: WP 5385/2020. Work is re-started in Sublayout IV
				2018-19				
3	Sri S.J.Vishwanatha	Maintenance of Roads, Footpaths, Avenue Plants in Road No: 19 at Hassan Growth Centre Industrial Area, Hassan	Hassan Growth Centre Industrial Area	No: IADB/ ENGG/104/9884/201 8-19 dated: 26.10.2018	26.10.2018 28.10.2019	12.493 Lakhs	12.02 Lakhs	Work completed
4	Sri Devarcje gowda A.G	Maintenance of Roads, Footpaths, Avenue Plants in Road No: 2,3,4,5,10,12,14 & 18 in Hassan Growth Centre Industrial Area, Hassan District	Hassan Growth Centre Industrial Area	No: IADB/ ENGG/171/6378/201 8-19 dated:25.07.2018.	25.07.2018 24.07.2018	32.85 Lakhs	32.71 Lakhs	Work completed
5	Sri Rangaiah	Maintenance of Roads, Footpaths, Avenue Plants in Road No: 15 & 16 at Hassan Growth Centre Industrial Area, Hassan	Hassan Growth Centre Industrial Area	No: IADB/ ENGG/217 /2018-19 dated:30.10.2018	30.10.2018 29.10.2019	36.98 Lakhs	36.94 Lakhs	Work completed
6	M/s Prakruhthi Constructions	Resurfacing of 30Mwide road No: 1 & Road No: 24at Growth Centre Industrial Area, Hassan District	Hassan Growth Centre Industrial Area	IADB/Engg/CN18728 /3375/2017-18dated: 25.05.2018	25.05.2018 24.09.2019	149.81 Lakhs	119.278 Lakhs	Work completed
7	Sri Somanatha Reddy Sajjalu	Maintenance of Roads, Footpaths, Avenue Plants at Textile SEZ Industrial Area, Hassan	Textile SEZ Industrial Area	IADB/Engg/C.No:2/3 884/10930/131/201 8-19 dated: 19.11.2018	25.01.2019 13.02.2019	12.98 Lakhs	8.99 Lakhs	Contractor failed to start the work. Notices issued on 14 08.2019 & 16.06.2020. Written a letter to Chief Engineer to rescend the work

Sl No	Name of the contractor	Nature of work	Name of the Industrial Area	Date of work order	Date of commencement & Completion of works	Total Contract Value	Financial Progress (in Rs. & in %)	Remarks
8	M/s Vikram Constructions	Maintenance of Roads, Footpaths, Avenue Plants at Hassan Growth Centre Industrial Area,Hassan	Hassan Growth Centre Industrial Area	IADB/ENGG/20/CN24622/012/3665/2019-20 dated: 19.06.2019	26.06.2019 25.09.2019	128.37 Lakhs	131.64	Work completed
9	Sri Santhosh NR	De-watering, Repair and leak protections of 2.50MGD GLSRat Growth Centre Industrial Area, Hassan District	Hassan Growth Centre Industrial Area	IADB/ENGG/23/CN24962/70/24962/2019-20 dated: 11.09.2019	17.09.2019 16.11.2019	37.27 Lakhs	37.27 Lakhs	Work completed
10	Sri Keerthiraj H.C	Maintenance of Roads, Footpaths, Avenue Plants at Pharmaceutical SEZ Industrial Area, Hassan	Pharmaceutical SEZ, Industrial Area	IADB/ENGG/C.No.20524/018/2019-20 dated: 24.06.2019	01.07.2019 31.08.2019	13.06 Lakhs	-	Contractor failed to start the work. Notices are given to contractor to complete the work. Proposal has been sent to forfeit the FSD.
11	Sri Somanatha Reddy Sajjalu	Maintenance of Roads, Footpaths, Avenue Plants at Textile SEZ Industrial Area,Hassan	Textile SEZ Industrial Area	IADB/Engg/C.No: 23885/33/6734/2019-20 dated: 08.08.2019	08.08.2019 07.09.2019	15.30 Lakhs	-	Contractor failed to complete the work. Written a letter to Chief Engineer to rescend the work